Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
86	Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thouroughly brushing the surface free from morter drops and other forign mater including preparing the surface even and sand paer smooth, cost of materials, labour complete asper specifications with a) Primer : Extra over Item 15-15.1 for painting two coats with plastic emulsion paint of approved brand and shade on ceiling and / or sloping roof as per specifications. All Floors	Sqm	4504.20	117.00	0.00	0.00	4504.20	117.00	526991.00	4504.20	526991.00	
87	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Ground Floor	Sqm	354.40	191.00	0.00	0.00	354.40	191.00	67690.00	354.40	67690.00	
88	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications First Floor	Sqm	427.00	195.00	0.00	0.00	427.00	195.00	83265.00	427.00	83265.00	
89	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Second Floor	Sqm	586.60	199.00	0.00	0.00	586.60	199.00	116733.00	586.60	116733.00	
90	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Third Floor	Sqm	586.60	202.00	0.00	0.00	586.60	202.00	118493.00	586.60	118493.00	
91	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications Terrece Floor	Sqm	354.30	206.00	0.00	0.00	354.30	206.00	72986.00	354.30	72986.00	
96	Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS Ground Floor	Sqm	509.50	1489.00	0.00	0.00	509.50	1489.00	758646.00	509.50	758646.00	
97	Flooring with 20 mm thick polished shahabad slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS First Floor	Sqm	533.30	1490.00	0.00	0.00	533.30	1490.00	794617.00	533.30	794617.00	

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date	
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost
98	Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plasterwith 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications Ground Floor	Sqm	270.80	718.00	0.00	0.00	270.80	718.00	194434.00	270.80	194434.00
99	Providing and laying red oxide flooring 40 mm thick, with an under layer of 30mm thick M-15 cement concrete, using broken granite metal of 12.5mm nominal size and top layer of 10mm thick plasterwith 1:3 cement mortar mixed with red oxide (using 3.5 kg of red oxide per 50 kg of cement) finished with floating coat of neat cement mixed with red oxide (mix of same proportion), including cost of materials, labour, curing, complete as per specifications First Floor	Sqm	272.60	719.00	0.00	0.00	272.60	719.00	195999.00	272.60	195999.00
100	Providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3. Second Floor	Sqm	47.00	2351.00	0.00	0.00	47.00	2351.00	110497.00	47.00	110497.00
101	Providing and fixing for flooring 40mm thick sadarhalli grey flammed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM 1:6 and fixing granite slab with CM 1:3. Third Floor	Sqm	47.00	2353.00	0.00	0.00	47.00	2353.00	110591.00	47.00	110591.00
102	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. GF-FF	Sqm	21.90	4950.00	0.00	0.00	21.90	4950.00	108405.00	21.90	108405.00
103	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. FF-SF	Sqm	23.00	4952.00	0.00	0.00	23.00	4952.00	113896.00	23.00	113896.00
104	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. SF-Third Floor	Sqm	23.00	4953.00	0.00	0.00	23.00	4953.00	113919.00	23.00	113919.00
105	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing, cutting 3 line grooves not more than 2 mm wide for antiskidding, including cost of all materials, mortar, labour, curing etc., complete as per specification. Third Floor-Terrece Floor	Sqm	23.00	4955.00	0.00	0.00	23.00	4955.00	113965.00	23.00	113965.00

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date	
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost
106	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm Ground Floor	Sqm	36.60	3173.00	0.00	0.00	36.60	3173.00	116132.00	36.60	116132.00
107	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm First Floor	Sqm	36.60	3175.00	0.00	0.00	27.80	3175.00	88265.00	27.80	88265.00
108	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm Second Floor	Sqm	65.00	3177.00	0.00	0.00	43.17	3177.00	137151.00	43.17	137151.00
109	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm Third Floor	Sqm	65.00	3179.00	0.00	0.00	43.17	3179.00	137237.00	43.17	137237.00
110	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification.Second Floor	Sqm	736.50	1394.00	0.00	0.00	736.50	1394.00	1026681.00	736.50	1026681.00
111	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification.Third Floor	Sqm	736.50	1396.00	0.00	0.00	736.50	1396.00	1028154.00	736.50	1028154.00

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement							
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost	
112	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms Second Floor	Sqm	23.00	1464.00	0.00	0.00	22.92	1464.00	33555.00	22.92	33555.00	
113	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms Third Floor	Sqm	23.00	1466.00	0.00	0.00	22.92	1466.00	33601.00	22.92	33601.00	
114	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.Second Floor	Sqm	258.30	1846.00	0.00	0.00	258.30	1846.00	476822.00	258.30	476822.00	
115	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.Third Floor	Sqm	258.30	1848.00	0.00	0.00	258.30	1848.00	477338.00	258.30	477338.00	
116	Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications.Second Floor	Cum	19.60	2361.00	0.00	0.00	19.52	2361.00	46082.00	19.52	46082.00	
117	Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications. Third Floor	Cum	19.60	2361.00	0.00	0.00	19.52	2361.00	46082.00	19.52	46082.00	
118	Providing INTEGRAL CRYSTALINE Waterproofing treatment to the sunken portion of toilets. Using Crystalline Slurry of approved make @ 1.40 kg per SQM in two coats (0.7 Kg per coat) confirming to ASTM S 1202 & DINV 18998 standards. Second Floor and Third Floor	Sqm	121.00	596.00	0.00	0.00	121.00	596.00	72116.00	121.00	72116.00	
125	Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28kg/m all duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows, not more than 34 cms c to c including providing and fixing 4mm thick reeded glass with teakwood beading of required size. all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of approved size, section should be cut to length welded and grinded electrically subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be throughly cleaned free of rust and painted with one coat of anti-corrosive paint and finishing two coats of ready mix paint of approved colour and make including cost of materials, fixtures,labour charges and HOM of machinery complete as per Ground Floor	Sqm	38.90	3693.00	26.10	96387.00	0.00	3693.00	0.00	26.10	96387.00	

Bangalore-78

N. Pur
pwd civ
GST

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remark
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
126	Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28kg/m all duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows, not more than 34 cms. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of approved size, section should be cut to length welded and grinded electrically subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be throughly cleaned free of rust and painted with one coat of anti-corrosive paint and finishing two coats of ready mix paint of approved colour and make including cost of materials, fixtures,labour charges and HOM of machinery complete as per First Floor	Sqm	38.90	3700.00	0.00	0.00	19.44	3700.00	71928.00	19.44	71928.00	
127	KSRB 7.11 : Providing and fixing in position Aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mm x 18mm. wall thickness 1.25mm. weight 0.417 kg/m. shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws,raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar.do- using	Sqm	113.00	5303.00	0.00	0.00	108.00	5303.00	572724.00	108.00	572724.00	
128	KSRB 7.11 : Providing and fixing in position Aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mm x 18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws,raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar.do- using	Sqm	113.00	5209.00	0.00	0.00	108.00	5209.00	562572.00	108.00	562572.00	

Scanned with CamScanner

NDD Infratech
tam Raju
tor / Builder
1984593681G
PR8926K12D

			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost
129	Providing and fixing in position Aluminium windows and ventilators as per approved drawings with sliding shutters using three track windows frame of size 92x81.75mm bottom section 1.3mm thick weight 1.07kg/m. sides and top sections 1.1 mm. thick. weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m. shutter side outer 40mm x 18mm wall thickness 1.25mm. weight 0.417 kg/m. shutter interlock section 40mmx26.7mm wall thickness 1.1 mm thick. weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc., providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenoned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams cills as the case may be with necessary steel screws,raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar c&v using aluminium section powdered	Sqm	6.80	5215.00	0.00	0.00	2.25	9215.00	11734.00	2.25	11734.00
130	Providing and fixing M.S grill work for windows and ventilators weighing 21 kg/sqm using M.S flats, or M.S square rods or combination of M.S flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer cost of materials, fixtures, labour and HOM of machinery complete as per specifications Specification No KBS 7 12 (Considered 18 Kg/sqm) All Floors	Kgs	4198.00	97.00	0.00	0.00	3888.00	97.00	377136.00	3888.00	377136.00
136	Providing and fixing pull and push type rolling shutters of approved make out of 18 guage 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers mounted on specially designed pipe shaft with bracket plates, guide channels, ball bearing arrangements for inside & outside locking with push & pull operations complete including pulling hooks 4Nos handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications Shutter size 3mx2.8 m - Ground Floor	Sqm	262.20	1553.00	7.65	2718.00	284.85	1553.00	406410.00	262.20	407286.00
137	Providing and fixing pull and push type rolling shutters of approved make out of 18 guage 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks 4Nos handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications Shutter size 3mx2.8 m Specification No KBS 7 10 - 7 12 First Floor	Sqm	465.60	1559.00	0.00	0.00	455.85	1559.00	710581.50	455.85	710581.50
164	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal PVC junction boxes adhesive paste etc. and running before concreting the slab The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures 1nos with 18SWG GI fish wire where ever necessary to 10mm dia 2mm thick	Each	2000.00	49.00	2000.00	98000.00	0.00	49.00	0.00	2000.00	98000.00

Prop. N Purushotham
Class I pwd civil contractor / Builder

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Upto the date	
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost
165	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessaryb) 25mm dia 2mm thick	Each	1000.00	66.00	705.00	46530.00	0.00	66.00	0.00	705.00	46530.00
166	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc. and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessaryc) 32mm dia 2.5mm thick	Each	65.00	103.00	40.00	4120.00	0.00	103.00	0.00	40.00	4120.00
167	Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc..by groove cutting in the wall and fixing by bracing U & J hooks and Cement plasteriing upto the wall surface and run wirh 18 SWG GI fish wire run throughout the conduit where ever necessary. 19/ 20 mm dia 2mm thick	Rmtr	2000.00	64.00	225.00	14400.00	0.00	64.00	0.00	225.00	14400.00
	Total Amount					**2,37,34,282.00**			**2,25,11,148.00**		**4,62,45,430.00**

2,25,06,335

2,36,37,813

4,61,46,228

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Contractor Representative

B E - Frutech Engrs

Assistant Engineer
RR Nagara Division (Project)

Consultant Representative

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Assistant Executive Engineer
RR Nagara Division (Project)

frutech

Prop: N. Purushotham Raju
Class I pwd civil contractor / Builder
Mob +91 9845936816
- mACWPP8264K1ZD

Bangalore

Scanned with CamScanner